

ATA AIRLINES, INC.

B757 "A" CHECK FINAL

PAGE 1 / 4

CHECK BEING PERFORMED: Custom

ZONES: 100 200 300 400 W/C NUMBER: 290M9902 DATE:
A/C NUMBER: REV. DATE: 12/21/04 W/O:
FREQUENCY: 1A JAC CODE:

MECH INSP

B757 "A" CHECK FINAL

ZONES: 100, 200, 300, 400, 500, 600, 700, 800

MRB ITEM: 5-999H

NOTE: THIS WORKCARD MUST BE ACCOMPLISHED AFTER ALL "A" CHECK
WORKCARDS ARE COMPLETE (EXCLUDING WORKCARD 290M0501) AND
MAY BE WORKED IN CONJUNCTION WITH THE FINAL SECTION OF THE
LINE SERVICE CHECK (WORKCARD 290M0503).

1. PERFORM A VISUAL CHECK OF THE AREAS LISTED BELOW. ENSURE
THAT TOOLS, RAGS, LOOSE HARDWARE, ETC. HAVE BEEN REMOVED
AND THAT ALL LOOSE EQUIPMENT AND FURNISHINGS HAVE BEEN
PROPERLY STOWED. ENSURE FROM GROUND AND AIRCRAFT FLOOR LEVEL,
THAT ALL ACCESS PANELS AND DOORS ARE INSTALLED AND SECURE.

A. Engine Cowling & Struts:

XXXXX (1) No. 1

XXXXX (2) No. 2

B. Fuselage.

C. Empennage.

D. NLG.

E. MLG:

XXXXX (1) LH

XXXXX (2) RH

F. Left Wing:

XXXXX (1) Top

XXXXX (2) Bottom

G. Right Wing:

A/C NUMBER:

CHECK BEING PERFORMED: Cust

W/C NUMBER: 290M9902 (continued)

MECH: INSP:

\_\_\_\_\_ XXXXX (1) Top

\_\_\_\_\_ XXXXX (2) Bottom

H. Cargo Compartments:

\_\_\_\_\_ XXXXX (1) Forward.

(a) To include but not limited to the following:

- 1) All netting present and installed.
- 2) Access to O2 bottle closed and secure.
- 3) Access to E5 equipment rack closed and secure.

\_\_\_\_\_ XXXXX (2) Aft.

(a) To include but not limited to the following:

- 1) All netting present and installed.
- 2) Access to E6 equipment rack closed and secure.

\_\_\_\_\_ XXXXX I. Forward Equipment Area.

\_\_\_\_\_ XXXXX J. Main Equipment Center.

(1) To include but not limited to ensuring that circuit breakers are closed on the following panels:

- (a) P34 APU/EXTERNAL POWER PANEL.
- (b) P37 RIGHT MISCELLANOUS ELECTRICAL EQUIPMENT PANEL.
- (c) P70 MISCELLANEOUS RELAY PANEL.

\_\_\_\_\_ XXXXX K. Hydraulic Compartment.

\_\_\_\_\_ XXXXX L. Flight Compartment Area.

(1) To include but not limited to the following:

(a) Ensure flight compartment controls are positioned as follows:

1) Flaps; Up position and agree with indicated.

2) Speed Brake; Lever down.

3) Throttles; Idle.

(b) Ensure circuit breakers are closed on the following panels:

1) P6

2) P11

\_\_\_\_\_ XXXXX M. Lavs.

\_\_\_\_\_ XXXXX N. Cabin.

\_\_\_\_\_ XXXXX O. Galleys.

(1) To include but not limited to ensuring all previously opened C/B's are closed.

(a) Lights.

(b) Coffee makers.

(c) Chillers.

\_\_\_\_\_ XXXXX P. Ensure that All Safety Devices are Removed As Required.

(1) Gear pins.

(2) MLG/NLG door locks.

(3) Leading edge slats reactivated.

B757 "A" CHECK FINAL

PAGE:4 /4

A/C NUMBER:

CHECK BEING PERFORMED: Cust

W/C NUMBER: 290M9902 (continued)

MECH: INSP:

---

- (4) T/R's reactivated.
- (5) PCA locks.
- (6) Static grounding wire.
- (7) Chocks.

\*\*\*\*\*END OF WORKCARD\*\*\*\*\*