

ATA AIRLINES, INC.

PASSENGER O2 SYSTEM OPERATIONAL CHECK

PAGE 1 / 1

CHECK BEING PERFORMED: Custom

ZONES: 200
A/C NUMBER:
REV. DATE: 03/16/00
FREQUENCY: 2C

W/C NUMBER: 521F2502
DATE:
W/O:
JAC CODE:



PANELS

NONE

REFERENCES

MM35-21-00 521F2502

MECH INSP

* WORK AFTER CARD 521A3402 HAS BEEN COMPLETED *

XXXXX 1 PREFORM OPERATIONAL CHECK OF PASSENGER OXYGEN SYSTEM PER MM

35-21-00 PB 501 STEP 4A.

CAUTION: OBSERVE THE 15 MINUTE COOLING PERIOD REQUIREMENT FOR
SEQUENCE TIMER PER MM 35-21-00 TO PREVENT BURNOUT OF
THE INTERMITTENT DUTY-RATED SOLENOID.

*****END OF WORKCARD*****