

RUN APU: LEAK CHECK

CHECK BEING PERFORMED: Custom

ZONES: 310
A/C NUMBER:
REV. DATE: 03/16/00
FREQUENCY: H1

W/C NUMBER: 545F4901 DATE:
W/O:
JAC CODE:



PANELS

319AL 319CL
319BR 319DR
 545F4901

MECH INSP

_____ XXXXX 1 RUN APU IN "MIN" MODE WITH ONE PACK

XXXXX _____ 2 INSPECT APU FOR FLUID LEAKS AND EVIDENCE OF PNEUAMTIC AND
EXHAUST LEAKS DURING AND AFTER APU SHUTDOWN.

_____ XXXXX 3 CLOSE APU DOORS

*****END OF WORKCARD*****